



Construction Update - August 13, 2022

This week, the installation of the south Redi Rock wall was completed on the south side of Crystal Creek. AT&T and Comcast removed the remaining aerial cables and utility poles on the Harrison Street bridge.

Next week, work will continue with the excavation of the channel, placing riprap rock material to protect the shoreline and the removal of the cofferdam at the south wall. Hardscape restoration is also planned for the area adjacent to the new Redi Rock retaining wall. Finally, pending permit issuance, the detour will be placed for the closure of the Harrison Street bridge.



Retaining Wall Construction



Retaining Wall Completed

WHAT ARE *Cofferdams*?

cof-fer-dam
/kōfər,dam

a watertight enclosure pumped dry to permit construction work below the waterline, as when building bridges



COFFERDAMS CREATE DRY CONSTRUCTION WORK AREAS



COFFERDAM BUILT AT MAIN STREET



Stage 1

WINTER 2021 - SUMMER 2022

Harrison Street Bridge Reconstruction
Riverwalk Construction & Parking
Crystal Creek Improvements
Historic Village Hall Parking Lot Reconstruction

Stage 2

SPRING 2022 - FALL 2022

20 W. Washington Street Parking Lot Construction

Stage 3

SPRING 2023 - FALL/WINTER 2023

Washington Street Streetscape
Harrison Street Streetscape
Harrison Street Utility Undergrounding
Downtown Streets Resurfacing

Stage 4

FALL 2023 - SPRING 2024

Village Parking Lot Resurfacing

Stage 5

FALL 2023 - SPRING 2024

Downtown Parking Concept Plan



Sign up for
Email Updates

