




Construction Update: November 5, 2022

This week, the contractor completed the excavation for the storm trap detention system at the Historic Village Hall parking lot. Storm traps help to manage and control stormwater runoff by temporarily storing stormwater in large underground chambers before releasing it at a controlled rate. The contractor also installed a cofferdam on the south side of the creek between Harrison and Main streets. Erosion control (rip rap, seeding and heavy- duty blanket) have also been installed on the north side of the creek between Harrison and Main streets.



- · Pour the foundation and install the storm trap precast detention system at the Historic Village Hall parking lot.
- · Demolish the existing south abutment at the Harrison Street bridge and drive piles for the new south abutment.








Harrison Street Bridge Closure Update Construction crews are working to improve the Harrison Street bridge. Once crews are able to install the deck planks and pour the driving surface they will reopen the bridge temporarily. The bridge will be reclosed for several weeks in the spring for the final barrier wall, bike path and approach slab installation. Please note that the project schedule is weather dependent. We appreciate your patience while this critical infrastructure improvement is made. bridge closed for barrier install and beautification bridge temporarily open for winter deck planks and driving surface install we are here work and schedule are weather dependent **Harrison Street Detour Map** Road Closed t Ţ ------Algonquin Rd. (It. 62) La Fox River Dr.

Questions or concerns?

Razvan Calin, Project Manager 847-823-0500





Metro Strategies Group, LLC. | 1901 Butterfield Road, Suite 260, Downers Grove, IL 60515

 $\underline{Unsubscribe\ twierciak@metrostrategiesinc.com}$ Update Profile | Constant Contact Data Notice Sent by twierciak@metrostratgroup.com powered by

