



Construction Update: May 13, 2023

Lots of progress can be seen on the Riverwalk Project! Over the past two weeks, the contractor has:

- Poured the concrete footing for the Harrison Street bridge approach slabs.
- Installed the reinforcement bars for the approach slabs.
- Poured a section of the concrete riverwalk between Main and Harrison streets.
- Installed railing on retaining wall A along the riverwalk between Main Street to Towne Park.
- Planted all perennial plants and shrubs at the Historic Village Hall.
- Commenced setting the decorative stone piers at the Harrison Street bridge.

Over the next few weeks, the contractor will pour both approach slabs at the Harrison Street bridge, complete the architectural stone piers, and begin the installation of the bridge railing. The contractor will also prepare for the remainder of the riverwalk to be installed between Main to Harrison streets.





Questions or concerns?

Razvan Calin, Project Manager
847-823-0500

oldtownalgonquin.org



Metro Strategies Group, LLC. | 1901 Butterfield Road, Suite 260, Downers Grove, IL 60515

[Unsubscribe twierciak@metrostrategiesinc.com](mailto:Unsubscribe.twierciak@metrostrategiesinc.com)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by twierciak@metrostratgroup.com powered by



Try email marketing for free today!