



Construction Update: June 10, 2023

Last week, the contractor completed all temporary pavement patching around the Harrison Street bridge. The Village temporarily paved Harrison Street from the new bridge to Washington Street to create a smooth driving surface until the 2024 Streetscape project begins. The next phase of the Streetscape improvements will include new streetscape on Washington and Harrison streets, utility undergrounding on Harrison Street, and downtown street resurfacing.



The project team is excited to share that landscape restoration on both sides of Crystal Creek and around Cornish Park will be completed by Monday! Perennial plantings along the riverwalk between Main and Harrison streets will also be completed at the same time. These plantings will help convert this space from a construction area back into our inviting downtown.

Next week, the general contractor will install new railings for the riverwalk patio and northeast and southeast wingwalls at the existing Main Street bridge and make the final railing adjustments at the Harrison Street bridge. The contractor will also finish de-mobilizing (removing equipment and materials) and do a general cleanup of the site in preparation for the opening of the Harrison Street bridge.

Once work is complete, the Village will notify the public about the Harrison Street bridge reopening!



Questions or concerns?

Razvan Calin, Project Manager
847-823-0500

oldtownalgonquin.org



Metro Strategies Group, LLC. | 1901 Butterfield Road, Suite 260, Downers Grove, IL 60515

[Unsubscribe twierciak@metrostrategiesinc.com](mailto:Unsubscribe.twierciak@metrostrategiesinc.com)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by twierciak@metrostratgroup.com powered by



Try email marketing for free today!